

Agenda Item 7

River Wall Repairs:

Work began on the river wall last week with the placing of retaining bags starting this week. The retaining work needs extending approximately 5m and there will be additional costs for this work.

The netting put in temporarily to protect the collapsed section of river wall has been removed and the wall is in a slightly worse condition than envisaged this again will add additional costs.

The current quote includes a 10% contingency but this will not cover the unexpected additional work. The quote received was £42,687.43 +vat so the Council has adequate scope in the budget to meet these additional costs.